

**Contract No. EX CS001 -
Construction of an Annex to Baptist Lui Ming Choi Secondary School
at Yuen Wo Road, Shatin, New Territories**

**Site Progress Report for School Sponsoring Body - No. 3
Reporting Period: 01/06/2016 – 31/07/2016**

Part A: Project Particulars				
Section	Contract Period	Commencement Date	Completion Date	Revised Completion Date
Section 1 – Construction of New Annex	730 days	28/12/2015	26/12/2017	Not Applicable
Section 2 – Conversion works	126 days	25/1/2018*	31/5/2018	Not Applicable
* Commencement of Section 2 shall be within 30 days after certified date of completion of Section 1				
Architectural Consultant :	Chow's Architects Ltd.			
Building Services Consultant:	ISPL Consulting Ltd.			
Structural Consultant:	Canwest Consultant Ltd.			
Main Contractor :	Law Chi Yip Construction Co. Ltd.			

Part B: Brief Description of Site Progress	
Section 1 – Construction of New Annex	
Progress:	App. 6.44% completed.
Main Construction Activities:	<ol style="list-style-type: none"> 1. Demolition of existing canopy was generally completed. 2. Foundation works was in progress and schedule to be completed by mid-April 2017. 3. Diversion of underground utility services was in progress and schedule to be completed by mid-August 2016. 4. The following works will be carried out in the coming two months: <ol style="list-style-type: none"> a. Foundation works b. Diversion of underground utility services c. Modification works at G/F Interview Room
Environmental & Site Safety:	<ol style="list-style-type: none"> 1. Carried out daily cleaning and weekly tidying. 2. No incident/ accidents were reported in the reporting period. 3. Weekly safety and environmental walks were conducted. 4. Construction noise level monitoring and the noise level was generally acceptable. 5. 2 nos. of Mosquito Inspection per week for construction site was carried out. 6. The stagnant water on ground was cleaned up. 7. Larvicidal oil was sprayed on stagnant water under the piling equipment and after rainy days.

Contract No. EX CS001
Construction of an Annex to Baptist Lui Ming Choi Secondary School
at Yuen Wo Road, Shatin, New Territories



Site Progress Report for School Sponsoring Body - No. 3
Reporting Period: 01/06/2016 – 31/07/2016

Section 1 – Construction of New Annex (Con'd)	
Others:	<ol style="list-style-type: none"> 1. Connection work of temporary electricity supply by CLP was in progress. 2. Connection work of temporary water supply by WSD was in progress. 3. Provision of safety net for existing staircases at FWFTC's playground was completed. 4. Temporary relocation of part of hoarding for piling works near existing staircase at FWFTC's playground was completed.

Part C: Site Progress Photo	
1.	 <p>Location: Site Area</p> <p>Date: 22/7/2016</p> <p>Description: General view</p>
2.	 <p>Location: Site Area</p> <p>Date: 22/7/2016</p> <p>Description: General View</p>

Contract No. EX CS001
Construction of an Annex to Baptist Lui Ming Choi Secondary School
at Yuen Wo Road, Shatin, New Territories

Site Progress Report for School Sponsoring Body - No. 3
Reporting Period: 01/06/2016 – 31/07/2016

3.		<p>Location: Site Area</p> <p>Date: 22/7/2016</p> <p>Description: Piling work in progress</p>
4.		<p>Location: Site Area</p> <p>Date: 22/7/2016</p> <p>Description: Piling work in progress</p>

Contract No. EX CS001
Construction of an Annex to Baptist Lui Ming Choi Secondary School
at Yuen Wo Road, Shatin, New Territories

Site Progress Report for School Sponsoring Body - No. 3
Reporting Period: 01/06/2016 – 31/07/2016

5.	 A photograph of a construction site area. The ground is dirt and concrete, with blue and red markings. There are yellow and white safety barriers, a yellow excavator, and a person in the background. A date stamp '22/07/2016' is visible in the bottom right corner of the image.	<p>Location: Site Area</p> <p>Date: 22/7/2016</p> <p>Description: Ready for U/G drainage diversion work</p>
6.	 A photograph of the main entrance of a school building. The building is white with a brown canopy being demolished. Scaffolding is visible on the building. A worker in a yellow hard hat is in the foreground. A date stamp '22/07/2016' is visible in the bottom right corner of the image.	<p>Location: Existing school main entrance</p> <p>Date: 22/7/2016</p> <p>Description: Demolition of existing canopy</p>


Contract No. EX CS001
Construction of an Annex to Baptist Lui Ming Choi Secondary School
at Yuen Wo Road, Shatin, New Territories

Site Progress Report for School Sponsoring Body - No. 3
Reporting Period: 01/06/2016 – 31/07/2016

7.		<p>Location: Existing school main entrance</p> <p>Date: 22/7/2016</p> <p>Description: Demolition of existing canopy</p>
8.		<p>Location: Existing school main entrance</p> <p>Date: 22/7/2016</p> <p>Description: Protection works to existing underground cable</p>

Contract No. EX CS001
Construction of an Annex to Baptist Lui Ming Choi Secondary School
at Yuen Wo Road, Shatin, New Territories

Site Progress Report for School Sponsoring Body - No. 3
Reporting Period: 01/06/2016 – 31/07/2016

<p>9.</p>		<p>Location: Covered walkway</p> <p>Date: 22/7/2016</p> <p>Description: Connection work of temporary electricity supply</p>
<p>10.</p>		<p>Location: Covered walkway</p> <p>Date: 22/7/2016</p> <p>Description: Connection work of temporary water supply</p>